

Deer Bay Rd Hearing – June 1, 2011 – continuation from May 18, 2011 DEP-93-323

Opened at 8:05pm – delayed because of bad weather

Nate Mahonen from Hannigan Engineering and Michael Donnelly

Revised plans submitted came today in the mail. Siltation fencing has replaced all haybales.

Will get a final set of plans after the BOH hearings.

Notes have been added to the plans to comply with requests from the last hearing.

Building roof will pitch to the sides and land on drip ditch – 18 inches deep and fill with crushed stone.

Will be building one or two retention basins on the site above the well site.

These basins must be used – cannot just pump up onto road or onto property

At pre-construction site visit, would like to see the berms in place as well as the holes made to store the fines. – slurry holes.

If area between construction and well will not be worked upon, add siltation fencing closer to construction to keep the siltation from running near the pond.

Hearing closed at 8:25pm.

Cathy will write the OOC.