

NOI 550 Main St. Tilson, Tim Beauchemin engineer. MRPC septic replacement.

DEP #93-331

Revised plans for issues seen at site visit.

DOT will be putting in a new well due to salt contamination.

No alternative for location due to the two wells, theirs and the neighbors.

Water in the brook and in tire ruts at the time of the site visit.

May pre-date the Rivers Act.

Query about a poly barrier due to topology and high mounding. If there's room for it to decrease the fill then do it. But since this site has room, DEP will expect full breakout. No barrier.

Mound will be high, at least 5'. Water table is almost at the surface.

No detail on the plan for the erosion control installation. Tim will add and drop off new plans tomorrow.

Cathy will do the Orders.

Hearing closed 8:13pm