

Hearing 72 Allen Rd. 93-334
John and Laurie Dillon

Construction of new 2 car garage and home addition all within the 100' wetland resource area. Also removal of existing garage and shed within new construction perimeter.

Need erosion controls between all disturbance and flagged wetlands along the side and back. Suggest wattles over silt fence. Need erosion controls around any stock piled soil. If the stock pile is to be on the other side of the wetland from the construction that too would need erosion controls and be accessed from the road not through the wetland.

Discussed filter mitts/wattles as opposed to silt fencing. Cathy will send some links.

Driveway to new garage will be crushed stone, not paved.

No hydro seeding or other 'cides use.

Cathy will write the Orders. Laurie will pick up at the meeting of August 1st.

Hearing closed at 8:27pm